GOVERNMENT OF ANDHRA PRADESH ABSTRACT

PMGSY - Phase IX - Khammam District - Package No. AP 08 LW 20 - "Providing BT to road from Gudur Junction to Kothapalli of Chintoor Mandal, Khammam District" - Granting Extension of Agreement Time upto 27-12-2012 for a period of 181 days without Penalty - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No.1718

Dated:17-09-2012. Read the following:-

1) G.O.Ms.No.331, PR&RD(Progs.II) Dept,dt.17.09.2010.

2) From the ENC (PR), PMGSY, Hyd, Lr.No.W12/DEE4/PMGSY/Ph. IX-AP08LW 20/KMM/2010, dt. 16.08.2012.

<<>>

ORDER:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time upto 27-12-2012 for a period of 181 days without Penalty in respect of the work "Providing BT to road from Gudur Junction to Kothapalli of Chintoor Mandal, Khammam District" under PMGSY Phase IX as the delay is not attributed to the Contractor as the delay is due to forest clearance and due to Sakala Janula Samme.

- 2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.
- 3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL PRINCIPAL SECRETARY TO GOVERNMENT

То

The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad. The Superintending Engineer, (PR), Khammam District. Copy to:

The PS to Hon'ble Min.(PR&RWS). Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.